2017-18

3rd PARTY CMPLIENCE REPORT

Name of the Client: **Executive Engineer,** Dasarahalli Division, BBMP, Bangalore.

Agency: **M/s. Shri Lakshmi Enterprises,** Bangalore.

Name of the Work: Improvements to cement Concrete Roads at Difence Colony in Bagalagunte in Ward No.14, BBMP, Bangalore.

Quality

M/S. CIVIL QUALITY CONSULTANTS & ENGINEERS

JAS-ANZ

ISO 9001:2000 CERTIFIED

(Buildings Geo-Tech & Road Materials Testing Laboratory)
An ISO 9001: 2008 Certified Company

#133, Bhuvaneshwarinagar, Dodda Basti Main Road, Bangalore-560056
e-mail: civilqualityconsultants@gmail.com Ph: 8553518550/9886998316

CIVIL QUALITY CONSULTANTS & ENGINEERS

(Buildings Geo-Tech & Highway Materials Testing Laboratory)
An ISO 9001: 2008 Certified Company

JAS-ANZ
ISO 9001:2000 CERTIFIED

Name of Work: Improvements to cement Concrete Roads at Difence Colony in Bagalagunte in Ward No.14, BBMP, Bangalore.

Name of Client	:	**Executive Engineer,** Dasarahalli Division, BBMP, Bangalore.
Contractor/Agency	:	**M/s. Shri Lakshmi Enterprises,** Bangalore.
Total Cost	:	Rs. 50.00 Lakhs
Date of Inspection	:	30.12.2017
In the Presence of	:	(a) **Assitant Engineer (W. No. 14),** BBMP, Bangalore.
	:	(b) **Mr. Mohan G.** Senior Engineer M/s Civil Quality Consultants And Engineeras, Bangalore.

3rd Party Complience Report

Sl.No	Description of the Item		Comments / observations
1	KSRRB 300-1. Earthwork excavation by manual means in ordinary soil involving an average horizontal throw upto 2 meters and an average lift upto 0.5 m, excavated surface leveled and sides neatly dressed, the disposed	:	Work done up to the billed quantity and Quality is satisfactory
2	KSRB 4-1.3 : Providing and laying in position plain cement concrete of mix 1:4:8 with OPC cement @ 180kgs, with 40mm and down size graded granite metal coarse aggregates @0.85cum and fine aggregates @ 0.57cum machine mixed, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation,	:	Work done up to the billed quantity and Quality is satisfactory
3	KSRRB M2200-5.9. Design mix M20 with OPC cement @ 320kgs, with 20mm and down size graded granite metal coarse aggregates @0.69cum and fine aggregates @ 0.46cum, with superplastisiser @3lts confirming to IS9103-1999 Reaffirmed-2008 - i) Upto 5 m height	:	Work done up to the billed quantity and Quality is satisfactory
4	Supplying, fitting and placing TMT bars Fe 500 reinforcement in Sub-Structure Complete as per drawingg and technical specification.	:	Work done up to the billed quantity and Quality is satisfactory

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರ
ಟಿ.ದಾಸರಹಳ್ಳಿ ಉಪ-ವಿಭಾಗ
ಬಾಗಲಗುಂಟೆ, ಬಿಬಿಎಂಪಿ

CIVIL QUALITY CONSULTANTS & ENGINEERS Bangalore

4	Supplying, fitting and placing TMT bars Fe 500 reinforcement in Sub-Structure Complete as per drawingg and technical specification.	:	Work done up to the billed quantity and Quality is satisfactory
5	Supplying and fixing precast reinforced concrete slab 10cm thick of mix M20.	:	Work done up to the billed quantity and Quality is satisfactory
6	KSRRB 300-1. Earthwork excavation by manual means in ordinary soil involving an average horizontal throw upto 2 meters and an average lift upto 0.5 m, excavated surface leveled and sides neatly dressed, the disposed earth to be leveled neatly after breaking of	:	Work done up to the billed quantity and Quality is satisfactory
7	KSRRB 300-58. Compaction of original ground with maximum of 6 passes of 8 to 10 tonnes power roller including filling in depression occuring during rolling including cost of all labour, HOM of machinery complete as per specifications. MORTH /	:	Work done up to the billed quantity and Quality is satisfactory
8	KSRRB M400-17. Providing, laying, spreading and compacting crushed stone aggregates of granite / trap / basalt to wet mix macadam specifications including pre mixing the material with water at OMC in mechanical mix plant carriage of mixed method of tipper to site, laying in uniform	:	Work done up to the billed quantity and Quality is satisfactory
9	Construction of dry lean cement concrete mix CC1:5:10 withOPC cement.....	:	Work done up to the billed quantity and Quality is satisfactory
10	Cement Concrete Pavement. Construction of Un-reinforced Plain cement Concrete Pavement. Thickness As per design.....	:	Work done up to the billed quantity and Quality is satisfactory
11	Vaccum dewatering with Vaccum Pump and Suction mat and Compaction with Skin floater Clubbed with floatin disc including coat of generator.....	:	Work done up to the billed quantity and Quality is satisfactory
12	providing groove cutting to concrete pavement for width of 5mm to 10mm and dwpth 80mm- 100mm including cost of machine, generator & HOM of machinery.....	:	Work done up to the billed quantity and Quality is satisfactory

CIVIL QUALITY CONSULTANTS & ENGINEERS Bangalore

Verified By

Authorised Signatory
For CIVIL QUALITY CONSULTANTS & ENGINEERS